COMPLETION REPORT

1	Name of the work	Maintenance of footpath & construction of SSM wall and kerb in ward no. 13
2	Sanctioned Estimate No. & Date	AS 38/16-17/ Dt: 30/12/16 TS/55/16-17. Dt: 30/12/16
3	Head of Account which is chargeable	P-1771
4	Instrument Order NO. & Date	NO/EE/DD/21/17-18 Date: 10/04/2017
5	Name Of Contractor	Sri. N. Thippeswamy, #9, 1st Cross, Saraswathi puram, Bangalore gate, Chitradurga
6 a	Time Stipulated for Completion of work	90 days
b	Delay in Exculpation of Work	—
7	Measurement recorded in	—
8	Check Measurement of the Asst	—
9	Name of the office/official in charge of the work	—
10	a) Asst. Eng/junior Eng	Devaranda. H. S
	b) Asst. Exe Engineer	Jayalingappa.

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
10.00 lakhs	8 27079-00 8.27 Lakhs.	—	1721921-00

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57

ASSIATANT EXECUTIVE ENGINEER